

Designers' Initiative Of Health And Safety

### **Meeting Record**

Date Venue Chair

Author

23<sup>rd</sup> November 2020 (Mon), 16:30-18:00 Video conference using Microsoft Teams

Paul Bussey

\_

Attendees	Name	Initial	Organisation
1	Paul Bussey (chair)	PB	AHMM
2	Sarah Susman (guest speaker)	SS	Scott Brownrigg
3	Steve Copping	SC	Arcadis
4	Gavin Bull	GB	HSE
5	Martin Touška	MT	Rolfe Judd
6	Gary Burden	GB	PRP Architects
7	Alain Speed	AS	PRP Architects
8	David Mulligan	DM	Metwork
9	George Poppe	GP	Sheppard Robson
10	Ciaran Gallagher	CG	Hawkins Brown
11	Mark Skinner	MS	Hawkins Brown
12	Nigel Ostime	NO	Hawkins Brown
13	Roland Reinardy	RR	Hawkins Brown
14	Mustafa Hussain	MH	Currie Brown
15	Aamir Shahzad	AS	Currie Brown
16	Jasmine Adley	JA	Currie Brown
17	Jim Fifield	JF	Veretec
18	James Taylor	JT	Nicholas Hare
19	Angus McGhie	AM	Jack Fisher Partnership
20	Jeffrey Tribich	JT	Tribich Consultancy
21	Chris Ottaway	CO	Ottaway and Associates
22	David Crawforth	DC	Ottaway and Associates
23	Graham Boyce	GB	Barton Willmore
24	James Journet	JJ	Parkside Architectural Tiles
25	Mark Reynolds	MR	Boundary Concepts Limited
26	Peter Hegarty	PH	Chapman Taylor
27	Richard Collis	RC	Feilden Clegg Bradley Studios
28	Robert Franklin	RF	Robinson & Hall LLP
29	Goh Ong	GO	AHMM



Designers' Initiative Of Health And Safety

### **Meeting Record**

**Author** 

Date23rd November 2020 (Mon), 16:30-18:00VenueVideo conference using Microsoft TeamsChairPaul Bussey

 $\it NOTE$  ON COVID-19: Since 23 $^{\rm rd}$  March 2020, all DIOHAS meetings will take place over video conference.

#### Speaker

Our guest speaker is Sarah Susman of Scott Brownrigg. Sarah will talk about health and safety and the RIBA Plan of Work 2020. More below.

### Health & Safety and the RIBA Plan of Work 2020

While the Plan of Work has been addressing health and safety for years, the 2020 version strengthens its language and requirements, taking a proactive approach and providing a roadmap for people to follow throughout the life of a project and building.

We will look at the health and safety strategy and how to deliver this through the project stages.

### Biography

Sarah Susman is Head of Technical Development at Scott Brownrigg where her work includes supporting the architects on the delivery of CDM and the Principal Designer role.

She is a chartered architect with more than 20 years professional experience including multi-disciplinary and well as purely architectural practices. Her experience covers a variety of sectors including high-rise, education, commercial, residential, aviation and refurbishment.

#### **Details**

Links to the recording of the meeting:

https://web.microsoftstream.com/video/22d99e43-7f6f-4a91-a629-c68e69835b2a

## Keeping People Safe


# Health & Safety and the RIBA Plan of Work 2020

November 2020

Sarah Susman
Head of Technical Development

SCOTT BROWNRIGG

# The RIBA Plan of Work 2020





Use

Building used, operated and

Stage 7 starts concurrently with

Stage 6 and lasts for the life of the

Undertake Post Occupancy

maintained efficiently

Implement Facilities

Management and

Asset Management

Evaluation of building

Verify Project Outcomes

including Sustainability

Adaptation of a building (at the

Comply with Planning

Conditions as required

end of its useful life) triggers a new

Appoint Facilities Management

and Asset Management teams, and

strategic advisers as needed

Feedback from Post

Occupancy Evaluation

including Health and

Updated Building Manual

Safety File and Fire Safety

Information as necessary


performance in use

Outcomes


### RIBA Plan of Work 2020 Strategies

- Conservation Strategy
- Cost Strategy
- Fire Safety Strategy
- Health and Safety Strategy
- o Inclusive Design Strategy
- Planning Strategy
- Plan for Use Strategy
- Procurement Strategy
- Sustainability Strategy

The RIBA Plan of Work organises the process of briefing, designing, deliverin maintaining, operating and using a building into eight stages. It is a framework for all disciplines on construction projects and should be used solely as guidance for the preparation of detailed professional services and building contracts.



- Start to gather H&S information about the site
- o Identify any significant strategic H&S risks
- Understand the client's requirements
- Advise whether specialist H&S expertise is needed in the client team




- Research and communicate H&S site information
- Co-ordinate with feasibility studies
- Establish CDM/H&S design risk management process
- Designers' Responsibility Matrix
- Agree appointment of the Principal Designer
- Identify if specialist H&S advice is required in the design team
- Define H&S aspirations in the Project Brief




- Outline Health and Safety Strategy
  - o CDM design risk management processes
  - o Record key H&S design decisions
    - Site analysis drawings
    - o Risk identification drawings
- o Identify, eliminate, reduce H&S risks
- Preliminary Operation and Maintenance Strategy

The RIBA Plan of Work organises the process of briefing, designing, delivering, maintaining, operating and using a building into eight stages. It is a framework for all disciplines on construction projects and should be used solely as guidance for the preparation of detailed professional services and building contracts.




- Developed H&S Strategy
- Design studies to eliminate/reduce H&S risks
- Update H&S design risk records
- o Change control
- Establish input and responsibilities of specialist sub-contractors
- Developed Operation and Maintenance Strategy






- Continue to eliminate/reduce H&S risks
- Update H&S design risk records
- o Include H&S requirements in tender information\*
- Review tender returns for H&S\*
- The Principal Contractor prepares the Construction Phase Plan\*
- \* At Stage 3 if tender is earlier






- Update information for inclusion in the H&S File
  - Record material
  - Cleaning and maintenance strategy
  - Plant replacement strategy
  - o Residual risk drawings and register
  - Fire Strategy
- Construction Phase Plan in place (Principal Contractor)
- o Regulation 38
- Completion of H&S File

The RIBA Plan of Work organises the process of briefing, designing, delivering, maintaining, operating and using a building into eight stages. It is a framework for all disciplines on construction projects and should be used solely as guidance for the preparation of detailed professional services and building contracts.



- H&S File handover to the client (by PD or PC)
- Emergency information
- Regulations and compliance CDM 2015 and planning
- Cleaning and maintenance
- Building facilities and characteristics
- H&S training and induction of client
- Review H&S issues from client feedback
- Update of H&S File as required



- Management and maintenance of building to be carried out securing H&S of users
- Post Occupancy Evaluation (POE) of the H&S of managing, maintaining and using the building
- Client reviews and updates the H&S File throughout the life of the building and passes it to subsequent building owners

### THANK YOU.

scottbrownrigg.com